

ENSR  
1011 SW Klickitat Way, Suite 207, Seattle, WA 98134-1162  
T 206.624.9349 F 206.624.2839 www.ensr.aecom.com

April 9, 2008

Brian Sato, P.E.  
Department of Ecology  
Northwest Regional Office  
3190 160<sup>th</sup> Avenue SE  
Bellevue, WA 98008-5452

**Subject: Progress Report for Week Ending April 4, 2008  
BNSF Skykomish Cleanup - Consent Decree No. 07-2-33672-9**

Dear Brian,

This progress report is submitted on behalf of BNSF Railway Company (BNSF) pursuant to Section XI of Consent Decree No. 07-2-33672-9 (Consent Decree) for the week ending April 4, 2008 and provides:

- A list of on-site activities that have taken place during the week
- Detailed description of any deviations from tasks required by the Consent Decree not otherwise documented in project plans or amendment requests
- Description of all deviations from the Cleanup Action Plan (CAP) and schedule contained therein, during the reporting period and any planned deviations in the upcoming month
- For any deviations in the schedule, a plan for recovering lost time and maintaining compliance with the schedule
- All raw data (including laboratory analyses) received by BNSF during the reporting period and an identification of the source of the sample, unless Ecology agrees that submitting raw data is not necessary at that time, and
- A list of deliverables for the upcoming reporting period if different from the schedule.

Additionally, this report also provides a list of remedial design and planning activities as you requested in our meeting on Friday, January 11, 2008.

### **On-Site Levee Restoration Activities**

- Levee light fixtures were installed by IntoLight/PSE.
- The levee railing is scheduled for delivery the week of April 21<sup>st</sup> and is anticipated to take 1 to 2 weeks to be installed.

### **On-Site Remedial Design and Planning Activities**

- No activity.

Brian Sato  
Page 2

### **On-Site Monitoring Activities**

- No activity.

### **Upcoming On-Site Work**

- Green Earthworks is scheduled to remobilize to the site the week of May 5th for the limited railyard excavation.
- SHKS historic documentation and structural assessment work on the McEvoy House has been postponed until approximately May 1st when BNSF has access to the house.

### **Raw Data**

- No data has been received during the reporting period.

### **Deviations**

- Preparing the draft Former Maloney Creek Special Design Report for submittal to Ecology in mid-April instead of March 31, 2008.

### **Additional Remedial Design and Planning Activities**

- Submitted the second draft of the Technology Review Report for the School to Ecology on Monday, March 31<sup>st</sup>.
- Bid evaluation and contractor interviews.
- Preparing the draft Former Maloney Creek Special Design Report for submittal to Ecology.

Sincerely yours,



Sarah Albano, P.E.  
Project Engineer  
salbano@ensr.aecom.com

cc: Amy Essig Desai- Farallon Consulting  
Angie Thomson, Lauren Stensland, Hillary Johnson - Enviroissues  
Brad Petrovich, Louise Bardy, Ron Timm – Ecology  
Bruce Sheppard – BNSF  
Chris Yates, Clint Stanovsky – Town of Skykomish

Brian Sato  
Page 3

Craig Trueblood – K&L Gates  
Daryl Petrarca – Adapt Engineering, Inc.  
David Carson – Bell & Ingram, P.S.  
Desiree Gould – Skykomish School Superintendent  
Gary West – Skykomish Resident  
John Robinson – US Forest Service  
Larry Johnson – Light Brigade  
Michael Moore – Skykomish Environmental Coalition  
Tom Bean – King County  
Dave Pischer- Landau  
Mike Byers, Steve Howard, John Guenther, Halah Voges, Mark Havighorst, Winston Chen,  
Joyce Sheldon, Ericka Camp, File 01140-204 and 01140-144 – ENSR