

ENSR
1011 SW Klickitat Way, Suite 207, Seattle, WA 98134-1162
T 206.624.9349 F 206.624.2839 www.ensr.aecom.com

December 10, 2008

Brian Sato, P.E.
Department of Ecology
Northwest Regional Office
3190 160th Avenue SE
Bellevue, WA 98008-5452

**Subject: Progress Report for Week Ending December 5, 2008
BNSF Skykomish Cleanup – Consent Decree No. 07-2-33672-9**

Dear Brian,

This progress report is submitted on behalf of BNSF Railway Company (BNSF) pursuant to Section XI of Consent Decree No. 07-2-33672-9 (Consent Decree) for the week ending December 5, 2008 and provides:

- A list of on-site activities that have taken place during the week
- Detailed description of any deviations from tasks required by the Consent Decree not otherwise documented in project plans or amendment requests
- Description of all deviations from the Cleanup Action Plan (CAP) and schedule contained therein, during the reporting period and any planned deviations in the upcoming month
- For any deviations in the schedule, a plan for recovering lost time and maintaining compliance with the schedule
- All raw data (including laboratory analyses) received by BNSF during the reporting period and an identification of the source of the sample, unless Ecology agrees that submitting raw data is not necessary at that time
- A list of deliverables for the upcoming reporting period if different from the schedule.

On-Site Activities

- 2008 Remediation work included:
 - Completed decontamination of soil handling facility on the railyard.
 - Continuation of West, Center and East Gate Vaults dewatering and treatment at the construction water treatment system.
 - Completed installation of the HCC utility trench along Railroad Avenue.
 - Continued restoration of the McEvoy House and Whistling Post properties.
 - Performed additional metals excavation on the Javier and Elrod properties on December 2nd and 4th. Backfilling of the excavation completed.
 - Air sparging piping, manifold, and vault installed.
 - Surveying of the resistive thermal heating School Remediation Pilot Test Plot on the railyard.
 - Began removing equipment from the resistive thermal heating School Remediation Pilot Test Plot on the railyard.

Upcoming On-Site Work

- Continue to de-water the west, center and east gate vaults and treat pumped groundwater with the construction water treatment system.
- Joint utility trench pre-construction meeting to be held on Monday, December 8th.
- Continue restoration activities for the Whistling Post and McEvoy House properties.
- Continue demobilization of pilot test equipment from the School Remediation Pilot Test Plot on the railyard.
- Installation of the final panel of the levee railing scheduled for the week of December 8th.

Raw Data

Data received during the reporting period have been submitted via virtual project manager.

Deviations

The levee railing manufacturer (SAPA) is anodizing the last railing panel. The installation of this panel depends on SAPA's anodizing schedule and delivery. SAPA's delivery schedule for the final panel will not meet the November 30th deadline for levee restoration. A letter requesting an extension to this consent decree deadline was sent.

Document Preparation

- Submitted the final Pilot Test Work Plan for the School to Ecology on Wednesday, December 3rd.
- Submitted the revised Former Maloney Creek East Wetland Special Design Report and Restoration Plan based on preliminary Ecology comments on Friday, December 5th.
- Revising the Draft 2009 EDR based on Ecology comments to be submitted to Ecology by December 19th.

Documents Pending Agency Review

Document Title	Submittal Date	Awaiting Agency Action
Draft 2007 Levee Interim Action As-Built Report	Initial submittal August 31, 2007; supplemental information submitted January 25, 2008	Review and comment; approval
HCC Treatment building and system bid documents	May 5, 2008	Review and comment
West Wetland Delineation	July 21, 2008	Review and comment; approval
CAP Amendment and Excavation Feasibility Evaluation Technical Memorandum	November 10, 2008	Review and comment; approval

Brian Sato
Page 3

Additional Remedial Design and Planning Activities

Preparation and revision of the 2009 Plans and Specifications.

Sincerely yours,



Sarah Albano, P.E.
Project Engineer
salbano@ensr.aecom.com

cc: Amy Essig Desai – Farallon Consulting
Angie Thomson, Lauren Stensland, Hillary Johnson – Enviroissues
Brad Petrovich, Louise Bardy, Ron Timm, Jeanne Tran, Dawn Hooper – Ecology
Bruce Sheppard – BNSF
Chris Yates, Clint Stanovsky – Town of Skykomish
Craig Trueblood – K&L Gates
Daryl Petrarca – Adapt Engineering, Inc.
David Carson – Bell & Ingram, P.S.
Desiree Gould – Skykomish School Superintendent
Gary West – Skykomish Resident
John Robinson – US Forest Service
Larry Johnson – Light Brigade
Michael Moore – Skykomish Environmental Coalition
Tom Bean – King County
Dave Pischer – Landau
Halah Voges, Mike Byers, Steve Howard, John Guenther, Mark Havighorst, Winston Chen,
Joyce Sheldon, Ericka Camp, File 01140-204 and 01140-144 – ENSR