

The RETEC Group, Inc.  
1011 SW Klickitat Way, Suite 207, Seattle, WA 98134-1162  
T 206.624.9349 F 206.624.2839 www.ensr.aecom.com

April 30, 2007

Louise Bardy  
Department of Ecology  
Northwest Regional Office  
3190 160<sup>th</sup> Avenue SE  
Bellevue, WA 98008-5452

**Subject: Weekly Progress Report for Week Ending April 27, 2007  
BNSF Skykomish Levee Zone Interim Action for Cleanup**

Dear Louise,

This weekly progress report is submitted on behalf of BNSF Railway Company (BNSF) per Agreed Order No. DE 3279 for the week ending April 27, 2007 and provides:

- A list of activities that have taken place during the week
- Detailed descriptions of any deviations from the Order and project plans
- Descriptions of all deviations from the schedule and any planned deviations in the upcoming week, and plans for recovering lost time and maintaining compliance with the schedule.

## Activities

- Restoration:
  - Continued construction of the retaining wall along West River Road.
  - DB Davis continued work on punch list items related to restoration of houses.
  - Top soil sample collected from potential supplier and submitted for analytical testing to determine if soil meets the specification. The suite of analytes was discussed with Ecology.
  - Received direction from Town re: curb cut and sidewalk construction.
- Document Preparation and Reporting:
  - Weekly progress report submitted to Ecology on April 23.
  - BNSF review of draft Supplemental EIS.
  - Submitted revised DCAP figures to Ecology.

Merged with ENSR in 2007



Ms. Bardy  
Page 2

- Meetings and Conference Calls
  - Weekly construction meeting between RETEC and Wilder – April 24.
  - BNSF attended the Skykomish school board meeting on Wednesday, April 25,
  - RETEC and Town representatives met on Tuesday, April 2 to discuss completion of the retaining wall and levee improvements.

Activities scheduled for the week of April 30 include the following items:

- Continue construction of retaining wall, stairs and work on punch list items. Provide Ecology's top soil specification to potential supplier to determine if top soil meets additional criteria. Continue grading work, pouring of sidewalks, curb and concrete walkways.
- Weekly construction meeting between RETEC and Wilder.
- Submittal of BNSF's comments on the DSEIS to Ecology.

## Deviations

There are no deviations from the Order and project plans to report.

## Schedule

There are no deviations from the Order or project schedule to report.

Sincerely yours,



Halah M. Voges, P.E.  
Senior Program Manager  
[HVoges@retec.com](mailto:HVoges@retec.com)

cc: Susan Lee – Ecology  
Angie Thomson, Lauren Stensland, Hillary Johnson – Enviroissues  
Bruce Sheppard – BNSF  
Chris Yates, Clint Stanovsky – Town of Skykomish  
Craig Trueblood – K&L Gates  
Daryl Petrarca – AdaPT  
David Carson – Bell & Ingram, P.S.  
Desiree Gould – Skykomish School Superintendent  
Gary West – Skykomish Resident  
John Robinson – US Forest Service

Merged with ENSR in 2007



Ms. Bardy  
Page 3

Michael Moore – Skykomish Environmental Coalition  
Ron Timm – Ecology  
Tom Bean – King County  
Mike Byers, Steve Howard, Sarah Albano, Joyce Sheldon, Denell Warren, File BN050-19390 –  
RETEC

Merged with ENSR in 2007

