

Skykomish Cleanup



Construction update

September 24, 2009

Recent activities

- Completed all excavation for 2009 on Tuesday, 9/22, and continued backfilling activities.
- Oil recovery operations are now complete and MarVac will demobilize next week.
- Continued restoration work at Sarno, Martin and Hotel properties.
- Continued rail car load out. Load out of contaminated material is expected to continue through the end of November.

What's happening next?

- Continue backfilling at 5th Street and surrounding areas. This is scheduled to continue through the week of 9/28. Concurrent with this work, crews will be installing sewer, water and storm drain systems on 5th Street.
- Fifth Street is expected to reopen to traffic around the end of October. Streets in town will be paved with asphalt-treated base (ATB) before winter.
- A joint utility trench (JUT) will be installed underground on 4th Street to house underground utilities. Work to prepare for and install this trench is scheduled to begin the week of October 5. Access on 4th Street will be maintained for vehicles and pedestrians.
- Continue restoration work at the Martin and Sarno properties. Crews will start building a permanent Whistling Post shed and stair structure the week of September 28.
- The Hotel is scheduled to be set on the foundation the week of October 5.
- The Wheatley house is scheduled to be moved back to its property the week of October 5. Foundation work will likely occur the week of October 19.

Questions or concerns?

- Call the Skykomish Call Line: 800-228-1849
- Visit the Skykomish Cleanup Web site: www.skykomishcleanup.com
- Email: info@skykomishcleanup.com

BNSF
RAILWAY

