

Skykomish Cleanup



Construction update

October 29, 2009

Recent activities

- Restoration work continued at the Sarno and Martin houses, including exterior and interior repair work.
- Restoration work continues at the Sky Hotel, including installation of septic tanks.
- Topsoil has been installed at the Whistling Post and portions of the Martin property. Further topsoil installation will be underway this week at the Martin and Sarno properties.
- Continued loading out material on rail cars. All material should be loaded out by early to mid-November.

What's happening next?

- 4th Street , 5th Street, and East River Drive are scheduled to be graded and prepared next week for installing asphalt treated base (ATB) for temporary sidewalks and roadways.
- ATB is scheduled to be installed at the end of next week and the following week (week of November 9). This temporary surface will be in place until final sidewalk and roadway restoration can be completed next year on those streets.
- Once 5th Street is ready for traffic, the temporary ramp from East River Drive will be removed and traffic will be rerouted back to 5th Street.
- Power is scheduled to be returned to the Sarno and Martin houses during the week of November 2.
- Final repair work will continue at the Sarno and Martin houses.

Questions or concerns?

- Call the Skykomish Call Line: 800-228-1849
- Visit the Skykomish Cleanup Web site: www.skykomishcleanup.com
- Email: info@skykomishcleanup.com

BNSF
RAILWAY

