



AECOM
710 Second Avenue, Suite 1000
Seattle, WA 98104

206.624.9349 tel
206.623.3793 fax

December 9, 2009

Brian Sato, P.E.
Department of Ecology
Northwest Regional Office
3190 160th Avenue SE
Bellevue, WA 98008-5452

**Subject: Progress Report for Week Ending December 4, 2009
BNSF Skykomish Cleanup- Consent Decree No. 07-2-33672-9**

Dear Brian,

This progress report is submitted on behalf of BNSF Railway Company (BNSF) pursuant to Section XI of Consent Decree No. 07-2-33672-9 (Consent Decree) for the week ending December 4, 2009 and provides:

- A list of on-site activities that have taken place during the week
- Detailed description of any deviations from tasks required by the Consent Decree not otherwise documented in project plans or amendment requests
- Description of all deviations from the Cleanup Action Plan (CAP) and schedule contained therein, during the reporting period and any planned deviations in the upcoming month
- For any deviations in the schedule, a plan for recovering lost time and maintaining compliance with the schedule
- All raw data (including laboratory analyses) received by BNSF during the reporting period and an identification of the source of the sample, unless Ecology agrees that submitting raw data is not necessary at that time
- A list of deliverables for the upcoming reporting period if different from the schedule.

On-Site Activities

- Continued operation of the automated HCC system. The system shut down unexpectedly on Friday December 4th due to an electrical system malfunction.
- Operation of the air sparging system.
- Completed construction of the snow shed for the temporary post office.

To enhance and sustain the world's built, natural and social environments

- Permanent street lights installed along Railroad Avenue and a temporary light was installed at the bridge.
- Fog striping was applied on the asphalt treated base roadways.
- AECOM completed the following monitoring activities, as described in the 2009 CMP:
 - Performance monitoring required by MTCA regulations to demonstrate that cleanup action has attained the designated Cleanup Levels (CULs), Remediation Levels (RLs), and other performance standards.

Upcoming On-Site Work

- Site restoration to be completed at a later time includes: final paving of roads, installation of curb and gutter, final sidewalks, and installation of the irrigation system in the Town park.
- Repair and replacement of hydraulic containment and control system parts. Restart of system.
- Pulling of electrical wire in conduit anticipated to be complete by year-end.

Raw Data

Data received during the reporting period have been submitted via virtual project manager.

Deviations

There are no deviations to report at this time.

Document Preparation

- Preparing construction plans and specifications for 2010 remediation.
- Revising the draft 2010 Engineering Design Report in response to Ecology's comments.

Documents Pending Agency Review

Document Title	Submittal Date	Awaiting Agency Action
Final School Alternatives Evaluation Report	Electronic submittal on September 18, 2009; Response to comments submitted September 22, 2009	Review and approval
Dioxin Data for FMC Areas Memo	Electronic submittal on November 20, 2009	Review and comment

To enhance and sustain the world's built, natural and social environments

Additional Remedial Design and Planning Activities

Preparing investigation report presenting 2009 investigation results.

Submitted documents in support of the JARPA application to the U.S. Army Corps of Engineers and Ecology on Thursday, December 3rd.

BNSF representatives attended the School Board meeting on Monday, November 30th.

BNSF representatives met with Town representatives to discuss code issues regarding the temporary school on Thursday, December 3rd.

Sincerely yours,



Sarah E. Albano, P.E.
Project Engineer
sarah.albano@aecom.com

cc: Amy Essig Desai – Farallon Consulting
Angie Thomson, Lauren Stensland, Hillary Johnson – EnviroIssues
Brad Petrovich, Ron Timm, Jeanne Tran – Ecology
Bruce Sheppard – BNSF
Chris Yates, Clint Stanovsky, Fred Black, Kevin Wiederstrom – Town of Skykomish
Craig Trueblood – K&L Gates
Daryl Petrarca – Adapt Engineering, Inc.
David Carson – Bell & Ingram, P.S.
Jeff Long, Kimberly McCullough – Skykomish School District
Gary West – Skykomish Resident
Henry Sladek- Cascadia Inn Owner
John Robinson – US Forest Service
Larry Johnson – Light Brigade
Lorna Goebel- Skykomish Resident
Michael Moore – Skykomish Environmental Coalition
Tom Bean – King County
Mike Byers, Rich Truax, Halah Voges, Steve Howard, John Guenther, Mark Havighorst,
Winston Chen, Joyce Sheldon, Ericka Camp, Dan Davis, Lisa Miller, File 60136319 –
AECOM

To enhance and sustain the world's built, natural and social environments