



AECOM
710 Second Avenue, Suite 1000
Seattle, WA 98104

206.624.9349 tel
206.623.3793 fax

January 13, 2010

Brian Sato, P.E.
Department of Ecology
Northwest Regional Office
3190 160th Avenue SE
Bellevue, WA 98008-5452

**Subject: Progress Report for Week Ending January 8, 2010
BNSF Skykomish Cleanup- Consent Decree No. 07-2-33672-9**

Dear Brian,

This progress report is submitted on behalf of BNSF Railway Company (BNSF) pursuant to Section XI of Consent Decree No. 07-2-33672-9 (Consent Decree) for the week ending January 8, 2010 and provides:

- A list of on-site activities that have taken place during the week
- Detailed description of any deviations from tasks required by the Consent Decree not otherwise documented in project plans or amendment requests
- Description of all deviations from the Cleanup Action Plan (CAP) and schedule contained therein, during the reporting period and any planned deviations in the upcoming month
- For any deviations in the schedule, a plan for recovering lost time and maintaining compliance with the schedule
- All raw data (including laboratory analyses) received by BNSF during the reporting period and an identification of the source of the sample, unless Ecology agrees that submitting raw data is not necessary at that time
- A list of deliverables for the upcoming reporting period if different from the schedule.

On-Site Activities

- The hydraulic containment and control system has been shut down at Ecology's request. Groundwater samples were collected as required by the Ecology-approved Compliance Monitoring Plan.
- Continued operation of the air sparging system.
- Electrical wire has been run to the Hotel meter.

To enhance and sustain the world's built, natural and social environments

Upcoming On-Site Work

- Site restoration to be completed at a later time includes: final paving of roads, installation of curb and gutter, final sidewalks, and installation of the irrigation system in the Town park.
- Change-out of the hydraulic containment and control system granular activated carbon is scheduled for Tuesday, January 19th. The system will be restarted at that time.

Raw Data

Data received during the reporting period have been submitted via virtual project manager.

Deviations

BNSF sent a letter to Ecology requesting an extension of the December 31 Consent Decree deadline for obtaining access agreements for 2010 construction activities on December 30th.

Document Preparation

- Submitted Hydraulic Containment and Control System Special Design Report Addendum 2 to Ecology on Friday, January 8th.
- Preparing construction plans and specifications for 2010 remediation for January 15th submittal.
- Addressing Ecology December 18th comments on the revised draft 2010 EDR.
- Preparing Former Maloney Creek East Wetland Special Design Report Addendum.
- Preparing Hydraulic Containment and Control System and Air Sparging annual performance reports.

Documents Pending Agency Review

Document Title	Submittal Date	Awaiting Agency Action
Final School Alternatives Evaluation Report	Electronic submittal on September 18, 2009; Response to comments submitted September 22, 2009	Review and approval
Dioxin Data for FMC Areas Memo	Electronic submittal on November 20, 2009	Review and comment
Draft Hydraulic Containment and Control System Operations and Maintenance Manual	Electronic submittal on December 30, 2009	Review and comment
Draft Air Sparging Operations and Maintenance Manual	Electronic submittal on December 30, 2009	Review and comment

To enhance and sustain the world's built, natural and social environments

Document Title	Submittal Date	Awaiting Agency Action
Hydraulic Containment and Control System Special Design Report Addendum 2	Electronic submittal on January 8, 2010	Review and comment

Additional Remedial Design and Planning Activities

Preparing investigation report presenting 2009 investigation results.

Preparing annual groundwater monitoring report presenting groundwater monitoring results from October 2008 through September 2009.

BNSF representatives contacting property owners regarding access for the 2010 remediation activities.

Submitted Joint Aquatic Resources Permit Application materials for work at the west end of the levee to the U.S. Army Corps of Engineers and Ecology on Thursday, January 7th.

Submitted outstanding permit application materials to the Washington State Department of Transportation on Friday, January 8th.

Sincerely yours,



Sarah E. Albano, P.E.
Project Engineer
sarah.albano@aecom.com

cc: Amy Essig Desai – Farallon Consulting
Angie Thomson, Lauren Stensland, Hillary Johnson – EnviroIssues
Brad Petrovich, Ron Timm, Jeanne Tran – Ecology
Bruce Sheppard – BNSF
Clint Stanovsky, Fred Black, Kevin Wiederstrom – Town of Skykomish
Craig Trueblood – K&L Gates
Daryl Petrarca – Adapt Engineering, Inc.
David Carson – Bell & Ingram, P.S.
Jeff Long, Kimberly McCullough – Skykomish School District
Gary West – Skykomish Resident
Henry Sladek- Cascadia Inn Owner
John Robinson – US Forest Service
Larry Johnson – Light Brigade
Lorna Goebel and Charlotte Mackner- Skykomish Residents
Michael Moore – Skykomish Environmental Coalition
Mike Byers – Crete Consulting Inc.

To enhance and sustain the world's built, natural and social environments

Tom Bean – King County
Rich Truax, Halah Voges, Steve Howard, John Guenther, Mark Havighorst, Winston Chen,
Joyce Sheldon, Ericka Camp, Dan Davis, Lisa Miller, File 60136319 – AECOM

To enhance and sustain the world's built, natural and social environments